



SOUTH PORT

M • A • R • I • N • E

South Portland, Maine

Spring Recommissioning 20__

Name: _____

Requested Launch Date (Not Guaranteed): _____

Boat Name: _____

Key Location: _____

Combo: _____

Note: Notification will be given of your launch date

PLEASE CHECK ALL ITEMS YOU WOULD LIKE

☐ **Basic Recommissioning***

- Install bronze bilge drain plug
- Checking engine oil
- Checking engine coolant
- Checking transmission fluid
- Inspect & tighten belts if necessary
- Check preheat device (Diesel only)
- Test/Install battery(s) # _____
- Check & charge battery (if on board)
- Start & run engine(s) in water
- Check engine gauges
- Test charging system

☐ Tune-up engine*

PERFORMED

☐ **Deluxe Recommissioning***

- Basic recommissioning, plus
- Check all zincs, replace if necessary
- Check running lights
- Open seacocks & check all strainers
- Test all pumps
- Reconnect & flush domestic water system
- Test (flush) A/C System
- Test hot water & reconnect if bypassed
- Check head operation, holding tank and shower sump system
- Check stuffing box-adjust as needed
- Bleed dripless stuffing box

☐ Replace raw water pump impeller and thermostat* If not done in fall (Circle applications)

Inboard

Outboard

I/O

Exterior Work

- ☐ Clean & wax hull
- ☐ Compound & wax hull
- ☐ Clean and wax superstructure
- ☐ Compound and wax superstructure
- ☐ Bright work*
- ☐ Sand & Bottom Paint Paint Type _____
- ☐ Strip, Seal & Paint _____
- ☐ Strip & Paint Only Paint Color _____
- ☐ Strip Only _____

Please Note: Condition of bottom may change rate

Fiber Glass / Gelcoat Work

- ☐ Gelcoat Cracks*
- ☐ Hull Repair*
- ☐ Core Repair*
- ☐ Deck Repair*

Please specify areas of repair below

☐ **Prestige* (Turn Key Service)**

Mast work for Stepping:

- ☐ Prep Mast*
- ☐ Step Mast
- ☐ Tune Rig*
- ☐ Bend on Sails*
- ☐ Service Winches*
- ☐ Splicing*
- ☐ Furling System svc*
- ☐ Dye Test Rigging*
- ☐ Owner Prep: Remove mast from rack set on stands
- ☐ Connect Mast Wiring

☐ **Trailer Check***

- Check tire pressure
- Check wheel bearing (grease)
- Check trailer winch & cable
- Check Trailer Lights

☐ Trailer Storage

☐ Uncover Boat (Remove Shrink Wrap)

Please Note: If you are prepping your own mast South Port requires a **1/2 Hour minimum inspection*** prior to stepping

Special Instructions:

*** Done on Time & Materials basis**

Once work is completed, storage fees will apply within 24hrs/water or 48hrs/land if no storage agreement is in place.

Any vessel not launched by June 1st will be charged daily storage.

Customer signature: _____

Date: _____

Please sign and return (type your first and last name in the customer signature field above) ASAP by fax, email, mail or in person. No work will be done without a signed credit card form. No work will begin if account is not in good standing. Once signed this is a contract for South Port Marine services.

All Invoices are due upon receipt.